

ACTION PLAN OF SANCTORIA HOSPITAL

Status Civil Work at Sanctoria Hospital under ECL HQ

Sl No.	Name of work	Budget Head	Amount in lakh (Approx)	Status
On Going Civil Work				
1	Supply Installation & commissioning of modular prefabricated operation theatre with various services at Sanctoria Hospital	Capital	160.91	Expected date of completion on End of March 2018
2	Installation and Commissioning of Elevator Lift of Capacity 16 Passengers Cum Bed (1088 Kgs approx) Two Units in Sanctoria Hospital of ECL on Turnkey Basis	Capital	42	On trail run since 26.02.2018
3	Hygiene maintenance and house keeping with respect to Sanctoria Hospital ECL HQ for two years (As per scope of work)	Revenue	380	Job in progress since 17.02.18
4	Renovation of Adjacent area of Modular OT including Gas plant with provision of one VVIP room with approach.	Revenue	9.39	Expected date of completion on End of March 2018
		Total	592.3	
Proposal Sent to GM Civil ECL for FY 18-19				
1	Convergence of Surgical ICU to Post-Operative Recovery Room in Male Surgical Ward	Capital	25	Proposal under process for the FY 2018-19
2	Modernization of Conference Room of Sanctoria Hospital	Capital	20	Proposal under process for the FY 2018-19
3	Modernization of Male Medical and Surgical Ward.	Capital	20	Proposal under process for the FY 2018-19
4	Separation of Hospital Complex from OPD complex.	Capital	5	Proposal under process for the FY 2018-19
5	Construction of Waiting Room with toilet facilities.-	Capital	20	Proposal under process for the FY 2018-19
6	Installation of RO Plant outside Hospital	Capital	20	Proposal under process for the FY 2018-19
7	Major repairing and widening of Entire Road of Sanctoria Hospital	Capital	5	Proposal under process for the FY 2018-19
8	Construction of Four Wheeler Parking	Capital	12	Proposal under process for the FY 2018-19
9	Complete Renovation of Female Medical Ward at 2nd floor of Annex Bldg	Capital	25	Proposal under process for the FY 2018-19
10	Renovation of one room at the OPD Complex for Jan Aushadhi Store	Revenue	1	Proposal under process for the FY 2018-19
		Total	153	